



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

August 1, 2016 through August 31, 2016

| Contact | Title | Contact | Office Phone | Cell Phone |
|-----------------|--------------|---------|--------------|--------------|
| Kevin Luckianow | Const. Mngr. | | N/A | 979-480-5924 |
| | | | | |

Facilities Construction

| This Month's Activities |
|---|
| Stanley: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping. |
| Ramberg: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping. |
| Epping: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping. |
| Trenton: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping. |
| Watford City: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping. |
| Johnson's Corner: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping. |



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Monthly Construction Status Report
Case Number: PU-14-842

August 1, 2016 through August 31, 2016

| Contact | Title | Contact | Office Phone | Cell Phone |
|-----------------|--------------|---------|--------------|--------------|
| Kevin Luckianow | Const. Mngr. | | | 979-480-5924 |
| | | | | |

Facilities Construction

| Next Month's Activities |
|---|
| Stanley: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant. |
| Ramberg: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant. |
| Epping: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant. |
| Trenton: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant. |
| Watford City: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant. |
| Johnson's Corner: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant. |



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842
 August 1, 2016 through August 31, 2016

| Contact | Title | Contact | Office Phone | Cell Phone |
|-----------------|--------------|---------|--------------|--------------|
| Kevin Luckianow | Const. Mngr. | | | 979-480-5924 |
| | | | | |

Facilities Construction

| Terminal Construction | | |
|-----------------------|-----------|-------------|
| Site | %Complete | Status |
| Stanley | 70% | In progress |
| Ramberg | 70% | In progress |
| Epping | 70% | In progress |
| Trenton | 70% | In progress |
| Watford City | 70% | In progress |
| Johnson's Corner | 70% | In progress |

| Tank Construction | | |
|-------------------|-----------|-------------|
| Site | %Complete | Status |
| Stanley | 95% | In Progress |
| Ramberg | 95% | In Progress |
| Epping | 95% | In Progress |
| Trenton | 95% | In Progress |
| Watford City | 95% | In Progress |
| Johnson's Corner | 85% | In Progress |

DAKOTA ACCESS, LLC PIPELINE PROJECT
MONTHLY CONSTRUCTION STATUS REPORT
CASE NUMBER PU-14-842
AUGUST 2016

| Contact | Title | Phone | Email |
|---------------|-----------------|----------------|--|
| Michael Futch | Project Manager | (713) 989-2765 | michael.futch@energytransfer.com |

| Activity | Physical Percent Complete |
|-----------------------|---------------------------|
| Clearing & Grading | 90% |
| Pipe Stringing | 87% |
| Engineering & Bending | 85% |
| Welding | 78% |
| Coating | 73% |
| Ditching | 67% |
| Lower-In & Backfill | 66% |
| Tie Ins | 60% |
| Testing | 21% |
| Clean Up | 30% |
| TOTAL | 68% |

| Unweighted Activity | Percent Complete |
|---------------------|------------------|
| Road Bores | 65% |
| Directional Drills | 62% |

The Project is being constructed simultaneously in three sections by two different Contractors:

1. Stanley to Watford City by **Precision Pipeline, LLC**
 2. Watford City to Lake Oahe by **Precision Pipeline, LLC**
 3. Lake Oahe to the State Line by **Michels Corporation**
- Two recordable injuries to report for the period
 - Construction commenced on all three sections May 16, 2016.
 - Mechanical completion date is October 31, 2016.